## Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120006-2

## CONSTRUCTION PROGRESS REPORT FOR MONTH OF Yebrary 195

To be submitted (in duplicate) as of the first day of each month on all projects involving new construction, repairs, or alterations. If authorization has been received and work not yet commenced, report should be submitted, giving under "Date of Commencement", the known or estimated date when work will commence.

STATSPEC	Project Title:		Location:	STATINT					
STATINTL	Contractor		Allotment No.: 440-40-001						
	Date of Commencement: 11 August		Scheduled Completion Date: 3						
	And the second s	Olympia and a second	Advanced To	8 NOV. 1953					
	Authority for construction (identification of instrument authorizing work):  FRG action ID/I - 195 - 53, Dated 13 April 1953  Brief description of work involved: Construction of antenna field and cover sebic.  Percent completed in various branches of work:								
					:.	refeet completed in various br	anches of	work:	
						Excavation, grading	1 %	Flooring	
						Concrete, cement work	<b>%</b>	Flooring Hardware	% %
·	Structural steel	%	Painting, glazing						
	Masonry	96	Dlumbing						
	Carpentry, millwork	76	Heating, ventilating	76					
	Roofing, waterproofing	%	Electrical	<i>y</i>					
	Sheet metal	%	Electric fixtures	1 %					
	Lath, plaster, acoustic	%	Approach work	<del>%</del>					
	Insulation	1/2	Other	76					
	Antenna system Grazial cable	100%	Power onble	100 %					
				<i>P</i>					
1	Totals:		•						
	Amount of contract, including additions and deductions \$ 45,406.59								
	Value of work completed to	date	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	5,406,89					
	Value of materials on site								
	Value of materials in storage								
	The state of the s								
	Total of partial payments to 24 February 195 4 45,406.49								
:									
	BY								
	(Signature)								
	See opposite side for instructions.								

Approved For Release 2001/03/02: CIA-RDP78-04133A000100120006-2

## Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120006-2

- 1. This blank is an interim form to be used in reporting progress on all contracts involving expenditure of funds for construction, including alterations and repairs to existing structures and is intended to supplement the Real Property Report (Form No. 36-219) in affording a complete record of the Agency's real property holdings.
- 2. When no Agency technical representative is assigned to the project or to the station under whose jurisdiction the work is being done, the necessary information should be obtained from the appropriate representative of the Agency responsible for management of the contract.
  - 3. If various units of work under one authorization do not lend themselves to inclusion in one progress report, separate sheets should be submitted; e.g., when work under a given authorization is handled under two or more separate contracts.